



1522138 Grove Airport  
Grove, OK

Updated on Thu 4/27/23

ID	Job Name	Duration	Start	Finish	Predecessors	July 2023							August 2023							September 2023							October 2023						
						30	5	10	15	20	25	30	4	9	14	19	24	29	3	8	13	18	23	28	3	8	13	18	23	28			
1	1522138 Grove Airport	43 days?	Mon 7/10/23	Thu 9/7/23																													
2	Start Date	1 day	Mon 7/10/23	Mon 7/10/23																													
3	Install Erosion Control	1 day	Mon 7/10/23	Mon 7/10/23	2SS																												
4	Grading Work	38 days	Tue 7/11/23	Thu 8/31/23																													
5	Build Haul Route	3 days	Tue 7/11/23	Thu 7/13/23	3																												
6	Strip Topsoil (15,856 CY)	6 days	Tue 7/11/23	Tue 7/18/23	3																												
7	Unclassified Excavation (15,830 CY)	11 days	Wed 7/19/23	Wed 8/2/23	6																												
8	Replace Topsoil (10,463 CY)	10 days	Thu 8/3/23	Wed 8/16/23	7																												
9	Backfill Pavement Edge (38,067 SY)	7 days	Mon 8/21/23	Tue 8/29/23	17																												
10	Restore Haul Route	2 days	Wed 8/30/23	Thu 8/31/23	9																												
11	Asphalt Work	30 days	Mon 7/10/23	Fri 8/18/23																													
12	Removals (3,504 SY Asphalt, 183 LF 12" CMP)	2 days	Mon 7/10/23	Tue 7/11/23	2SS																												
13	Coldmilling (5,678 SY)	4 days	Wed 7/12/23	Mon 7/17/23	12																												
14	Asphalt Crack Repair (16,532 LF)	8 days	Tue 7/18/23	Thu 7/27/23	13																												
15	First Application Aggregate (49,468 SY)	3 days	Fri 7/28/23	Tue 8/1/23	14																												
16	Second Application Aggregate (49,468 SY)	3 days	Wed 8/2/23	Fri 8/4/23	15																												
17	2" Asphalt Surface Course (7,445 TNs)	10 days	Mon 8/7/23	Fri 8/18/23	16																												
18	Electrical Work	42 days	Tue 7/11/23	Thu 9/7/23	2																												
19	Pavement Markings	34 days	Tue 7/11/23	Fri 8/25/23																													
20	Paint Removal (32,655 SF)	1 day	Tue 7/11/23	Tue 7/11/23	2																												
21	Temporary Markings (29,864 SF)	5 days	Mon 8/21/23	Fri 8/25/23	17																												
22	Permanent Markings After Cure Time (34,710 SF)	5 days	Tue 10/10/23	Mon 10/16/23	21FS+30 days																												

Emery Sapp & Sons, Inc. Project# 1522138

Critical Split Milestone External Milestone Manual Summary Rollup Manual Progress Task Summary Manual Task Finish-only Critical